

**US 14 resurfacing and US 14/WIS 92 intersection project update (9/7/2021)**

WisDOT 511 Project Website - <https://projects.511wi.gov/us14-wis92/>

**Work to be completed by approximately 9/29/2021:**

- Complete EBS (excavation below subgrade) and place early fill and aggregate material along the eastern side of USH 14 and north side of STH 92.
- Construct temporary pavement along both sides of USH 14 for use in 2022.
- Construct proposed culvert pipes along USH 14 and cap for connection in future stages.
- Construct proposed culvert pipes and storm sewer on Biglow Road.
- Extend existing culvert pipes in fill areas.

**Winter Suspension (fall/winter 2021)**

- Reopen Biglow Road to through traffic.
- Remove all temporary barrier wall and return US-14 and STH 92 to previous existing traffic configurations.
- Replace signs disturbed by construction in 2021.

**Work to resume on approximately 4/15/2022**

- Close Biglow Road to through traffic.
- Shift USH 14 traffic to the west along previously constructed temporary pavement.
- Construct USH 14 roundabout and STH 92 in multiple stages.
- Construct Biglow Road.
- Complete permanent lighting at STH 92 intersection.
- Complete incidental roundabout construction.
- Complete mill and overlay operations along USH 14.
- Complete grading operations at the CTH A intersection.

**Completion date 8/17/2022**